



# PLARIDEL WATER DISTRICT

A.C. Reyes St., Poblacion, Plaridel, Bulacan 3004  
Tel. Nos. (044) 795-0102 / 795-1613; Fax No. (044) 760-0229  
Email Address: plaridel\_water\_district1987@yahoo.com  
Website: plaridelwaterdistrict.ph



Management  
System  
ISO 9001:2015  
www.tuv.com  
ID 9106033953



## POSTING CERTIFICATION

This is to certify that the Plaridel Water District has posted its Supplemental Annual Procurement Plan # 40 for FY 2026 on its agency website and can be accessible through this link: <https://plaridelwaterdistrict.ph/bac2024/>.

This certification is being issued in compliance with GPPB Circular No. 02-2020, this 19<sup>th</sup> day of October, 2026.

  
Angelo M. Delos Santos  
Head, Bids and Awards Committee Secretariat



# PLARIDEL WATER DISTRICT

A.C. Reyes St., Poblacion, Plaridel, Bulacan 3004  
Tel. Nos. (044) 795-0102 / 795-1613; Fax No. (044) 760-0229  
Email Address: plaridel\_water\_district1987@yahoo.com  
Website: plaridelwaterdistrict.ph



## SUPPLEMENTAL ANNUAL PROCUREMENT PLAN FOR FY 2026 # 40

☐ INDICATIVE ☐ FINAL ☒ UPDATED [Version No. 40]

| PROCUREMENT PROJECT DETAILS                          |                               |                                    |                         |                                                          |                                                                                | PROJECTED TIMELINE (MM/YYYY)  |                             | FUNDING DETAILS            |                                                           | PROCUREMENT STRATEGY OR TOOLS | REMARKS<br>(Other relevant descriptions of the procurement project, if applicable) |
|------------------------------------------------------|-------------------------------|------------------------------------|-------------------------|----------------------------------------------------------|--------------------------------------------------------------------------------|-------------------------------|-----------------------------|----------------------------|-----------------------------------------------------------|-------------------------------|------------------------------------------------------------------------------------|
| Project Title                                        | End-User or Implementing Unit | General Description of the Project | Mode of Procurement     | To be covered by an Early Procurement Activity? (Yes/No) | Criteria for Bid Evaluation (Including Sustainability and Domestic Preference) | Start of Procurement Activity | End of Procurement Activity | Source of Fund             | Estimated Budget / Approved Budget for the Contract (Php) |                               |                                                                                    |
| Column 1                                             | Column 2                      | Column 3                           | Column 4                | Column 5                                                 | Column 6                                                                       | Column 7                      | Column 8                    | Column 9                   | Column 10                                                 | Column 11                     | Column 12                                                                          |
| 10604990 / 215 - Other Structures                    |                               |                                    |                         |                                                          |                                                                                |                               |                             |                            |                                                           |                               |                                                                                    |
| Pre-fab Modular Container Van                        | Administrative                | Infrastructure                     | Small Value Procurement | No                                                       | LCRB                                                                           | 10/2026                       | 11/2026                     | Corporate Operating Budget | 976,000.00                                                | LCCA                          |                                                                                    |
| 50209010 / 884 Miscellaneous Expenses - Bulacan Bulk |                               |                                    |                         |                                                          |                                                                                |                               |                             |                            |                                                           |                               |                                                                                    |
| Bulacan Bulk                                         | Production                    | Services                           | Direct Contracting      | No                                                       | LCRB                                                                           | when need arises              |                             | Corporate Operating Budget | 24,567,797.31                                             | LCCA                          |                                                                                    |
| Total Amount of Estimated Budget:                    |                               |                                    |                         |                                                          |                                                                                |                               |                             |                            | 25,543,797.31                                             |                               |                                                                                    |

Prepared by:

Angelo M. Delos Santos  
Procurement Assistant B  
Bids and Awards Committee Secretariat

Date: 10.14.24

Recommended by:  
By the Authority of the Bids and Awards Committee:

Justin Michael B. Berango  
Division Manager, Administrative  
Bids and Awards Committee Chairperson

Date: 10/14/2024

Approved by:

Nathanael Andres S. Bernabe Jr.  
Chairman, Board of Directors  
Head of the Procuring Entity

Date: 10/14/24



# PLARIDEL WATER DISTRICT

A.C. Reyes St., Poblacion, Plaridel, Bulacan 3004  
Tel. Nos. (044) 795-0102 / 795-1613; Fax No. (044) 760-0229  
Email Address: plaridel\_water\_district@yahoo.com  
Website: plaridelwaterdistrict.ph



## SUPPLEMENTAL PROJECT PROCUREMENT MANAGEMENT PLAN (PPMP) NO. 10

☐ INDICATIVE ☒ FINAL

Fiscal Year : 2026

End-User or Implementing Unit: ADMINISTRATIVE DIVISION

| PROCUREMENT PROJECT DETAILS                                     |                                                                                            |                                                 |                                 |                                                    | PROJECTED TIMELINE (MM/YYYY)  |                             |                                          | FUNDING DETAILS            |                                                          | ATTACHED SUPPORTING DOCUMENTS | REMARKS   |
|-----------------------------------------------------------------|--------------------------------------------------------------------------------------------|-------------------------------------------------|---------------------------------|----------------------------------------------------|-------------------------------|-----------------------------|------------------------------------------|----------------------------|----------------------------------------------------------|-------------------------------|-----------|
| General Description and Objective of the Project to be Procured | Type of the Project to be Procured (whether Goods, Infrastructure and Consulting Services) | Quantity and Size of the Project to be Procured | Recommended Mode of Procurement | Pre-Procurement Conference, if applicable (Yes/No) | Start of Procurement Activity | End of Procurement Activity | Expected Delivery/ Implementation Period | Source of Funds            | Estimated Budget / Authorized Budgetary Allocation (Php) |                               |           |
| Column 1                                                        | Column 2                                                                                   | Column 3                                        | Column 4                        | Column 5                                           | Column 6                      | Column 7                    | Column 8                                 | Column 9                   | Column 10                                                | Column 11                     | Column 12 |
| 10604990/215 - Other Structures                                 |                                                                                            |                                                 |                                 |                                                    |                               |                             |                                          | Corporate Operating Budget |                                                          |                               |           |
| Pre-fab Modular Container Van                                   | Infrastructure                                                                             | 1 lot                                           | Small Value Procurement         | No                                                 | 10/2026                       | 10/2026                     | 11/2026                                  |                            | 976,000.00                                               |                               |           |
| 50209010 / 884 Miscellaneous Expenses - Bulacan Bulk            |                                                                                            |                                                 |                                 |                                                    |                               |                             |                                          |                            |                                                          |                               |           |
| Bulacan Bulk                                                    | Services                                                                                   | 1 unit                                          | Direct Contracting              | No                                                 | when need arises              |                             |                                          |                            | 24,567,797.31                                            |                               |           |
| TOTAL BUDGE                                                     |                                                                                            |                                                 |                                 |                                                    |                               |                             |                                          |                            | 25,543,797.31                                            |                               |           |

Prepared by:

RAYMOND M. CAAMPUED  
Administration Services Assistant A

Date: 10/13/26

Submitted by:

JUSTIN MICHAEL B. BERANGO  
Division Manager, Administrative

Date: 10/16/2026



|                                                                                       |                                                       |
|---------------------------------------------------------------------------------------|-------------------------------------------------------|
| FROM THE OFFICE OF THE<br><b>GENERAL MANAGER</b>                                      | FOR CONSIDERATION OF THE<br><b>BOARD OF DIRECTORS</b> |
| SUBJECT :<br>Proposed Construction of Pre-fab Modular in Brgy.<br>Tabang Pump Station | DATE<br>5 October 2026                                |

BACKGROUND

The PLAWD Stockroom is located in the old concrete tank constructed around 1955. Due to its antiquity, the aging concrete tank poses risk to neighboring establishments like Plaridel Infirmary (Bulacan Medical Center) and Brgy. Poblacion Day Care Center, as well as to the individuals working and studying in the said establishments. Considered as dilapidated or ruinous, PLAWD management is considering the demolition of the old concrete tank as it is more practical and safer option than waiting for the old concrete tank to decline and threaten the lives and properties of the members of the communities. Consequently, there is a need to transfer the PLAWD Stockroom.

JUSTIFICATION

PLAWD Management is recommending the proposed construction of Pre-fab Modular intended to be used as the new PLAWD Stockroom in Brgy. Tabang Pumping Station. Constructing the Pre-fab Modular will require space, material and labor. The estimated construction cost is in the total amount of Nine Hundred Seventy-six Thousand Pesos (₱976,000.00).

RECOMMENDATION

It is therefore recommended to the Board of Directors to allow the following – (a) construction of the Pre-fab Modular in Brgy. Tabang Pumping Station; and (b) to realign the amount of Nine Hundred Seventy-six Thousand Pesos (₱976,000.00) from Miscellaneous Expenses-Bulacan Bulk (Code 50209010/884) to the budget under Office Building (Code 10604010/211).

|                                                                                                                                                                          |                                                                                                                                                                 |                 |                                                          |
|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------|----------------------------------------------------------|
| REQUESTED BY:<br><br><br>JUSTIN MICHAEL B. BERANGO<br>Manager, Administrative Division | RECOMMENDING APPROVAL:<br><br><br>DINA M. CUNANAN<br>Interim General Manager | BOARD'S ACTION  | Approved                                                 |
|                                                                                                                                                                          |                                                                                                                                                                 | RESOLUTION NO.  | Pursuant to PLAWD Board Resolution No. 10 Series of 2026 |
|                                                                                                                                                                          |                                                                                                                                                                 | DATE CONSIDERED | 07 October 2026                                          |
|                                                                                                                                                                          |                                                                                                                                                                 | DATE RELEASED   | 09 October 2026<br>(This Recommendation)                 |

Project: Proposed Construction of Pre-fab Modular  
Location: Brgy. Tabang Pumping Station  
Owner: Plaridel Water District

| Description                                                                                             | QTY   | UNIT  | Material Unit Cost | Labor Cost | Material Total Cost | TOTAL      |
|---------------------------------------------------------------------------------------------------------|-------|-------|--------------------|------------|---------------------|------------|
|                                                                                                         |       |       |                    |            |                     |            |
|                                                                                                         |       |       |                    |            |                     |            |
| 1. Supply & Installation of Pre-Fab Modular                                                             |       |       |                    |            |                     |            |
| 1.1 Pre-Fab Modular 3.0 x 5.95 x 2.80                                                                   | 2.00  | Units | 145,000.00         |            | 290,000.00          | 290,000.00 |
| 1.2 Pre-Fab Modular 4.0 x 5.95 x 2.80                                                                   | 1.00  | Unit  | 180,000.00         |            | 180,000.00          | 180,000.00 |
| 1.3 Additional Tubular 1" x 2"                                                                          | 15.00 | pcs   | 1,200.00           |            | 18,000.00           | 18,000.00  |
| 1.4 STAIR ( 3.5m L x .99cm W, Galvanized High Quality Steel with Railing & 1m x 1m Landing with Railing | 1.00  | Unit  | 45,000.00          |            | 45,000.00           | 45,000.00  |
| Total Pre-Fab Modular                                                                                   |       |       |                    |            |                     | 533,000.00 |
| 12% VAT                                                                                                 |       |       |                    |            |                     | 63,960.00  |
| 1% Withholding Tax                                                                                      |       |       |                    |            |                     | 5,330.00   |
| Profit & Supervision                                                                                    |       |       |                    |            |                     | 104,950.00 |
| Sub- Total                                                                                              |       |       |                    |            |                     | 707,240.00 |
|                                                                                                         |       |       |                    |            |                     |            |
|                                                                                                         |       |       |                    |            |                     |            |
| 2. Construction of Pedestal with Footings 400mm x 400mm                                                 |       |       |                    |            |                     |            |
| 2.1. Demolition & Repair of Existing Roof                                                               | 1.00  | lot   |                    | 30,000.00  |                     | 30,000.00  |
| 2.2 Excavation                                                                                          | 35.00 | cu.m  |                    | 450.00     |                     | 15,750.00  |
| 2.3 Concrete                                                                                            | 8.00  | cu.m  | 4,700.00           | 11,280.00  | 37,600.00           | 48,880.00  |
| 2.4 Reinforce Steel Bar 12mm Dia.                                                                       | 61.00 | pcs   | 220.00             | 4,026.00   | 13,420.00           | 17,446.00  |
| 2.5 Reinforce Steel Bar 10mm Dia.                                                                       | 36.00 | pcs   | 185.00             | 1,998.00   | 6,660.00            | 8,658.00   |

|                                     |       |       |          |           |          |                   |
|-------------------------------------|-------|-------|----------|-----------|----------|-------------------|
| 2.6 Tie Wire # 16                   | 2.00  | rolls | 1,600.00 | 960.00    | 3,200.00 | 4,160.00          |
| <b>2.6 Form Works</b>               |       |       |          |           |          |                   |
| 2.6.1 Phenolic Board 3/4" x 4' x 8' | 5.00  | pcs   | 1,400.00 | 2,100.00  | 7,000.00 | 9,100.00          |
| 2.6.2 Coco Lumber 2" x3" x 10'      | 50.00 | pcs   | 175.00   | 2,625.00  | 8,750.00 | 11,375.00         |
| 2.6.3 Assorted Common Nail          | 10.00 | kls   | 120.00   | 360.00    | 1,200.00 | 1,560.00          |
| 2.7 Gravel Beddings                 | 3.00  | cu.m  | 1,500.00 | 1,350.00  | 4,500.00 | 5,850.00          |
| 2.8 Supervision                     | 1.00  | lot   |          | 50,000.00 |          | 50,000.00         |
| <b>Total Pedestal Cost</b>          |       |       |          |           |          | <b>202,779.00</b> |
| <b>12% VAT</b>                      |       |       |          |           |          | 24,333.48         |
| <b>1% Withholding Tax</b>           |       |       |          |           |          | 2,027.79          |
| <b>10% Profit</b>                   |       |       |          |           |          | 20,277.90         |
| <b>10% Contingencies</b>            |       |       |          |           |          | 20,277.90         |
| <b>Sub- Total</b>                   |       |       |          |           |          | <b>269,696.07</b> |
|                                     |       |       |          |           |          |                   |
| <b>TOTAL PROJECT COST</b>           |       |       |          |           |          | <b>976,936.07</b> |
|                                     |       |       |          |           |          |                   |
|                                     |       |       |          |           |          |                   |







**RESOLUTION NO. 70**  
**Series of 2026**

**RESOLUTION DELEGATING THE AUTHORITY TO PLARIDEL WATER DISTRICT (PLAWD) BOARD OF DIRECTORS (BOD) CHAIRPERSON NATHANAEL ANDRES S. BERNABE JR., AND IN HIS ABSENCE, PLAWD BOD VICE-CHAIRPERSON REYNALDO F. PARIS, FOR AND ON BEHALF OF THE HEAD OF THE PROCURING ENTITY, TO MODIFY PLAWD'S ANNUAL PROCUREMENT PLAN AND THE PROJECT PROCUREMENT MANAGEMENT PLAN FOR THE CALENDAR YEAR 2026, IN CASE THE MODIFICATIONS TO BE APPROVED EXCEED PHP100,000.00 BUT NOT MORE THAN PHP1,000,000.00 PER ITEM, EFFECTIVE ON 01 JANUARY 2026**

**WHEREAS**, there is an approved budget set for the Plaridel Water District (PLAWD) every calendar year (CY);

**WHEREAS**, there are cases wherein a procurement is not included or that there is not enough budget in the Annual Procurement Plan (APP) and the Project Procurement Management Plan (PPMP), and such cases need modifications;

**WHEREAS**, modifications include realignment, supplemental budget, supplemental APP, emergency procurements, change of procurement mode, and change/edit of title that are subject to the Head of the Procuring Entity's (HoPE) approval;

**WHEREAS**, due to the exigency of service and to avoid any delay in the procurement, the delegation of the aforesaid authority to a representative or representatives was recommended;

**WHEREAS**, as per PLAWD Board of Directors (BOD) Resolution No. 1 Series of 2025 dated 17 January 2025, the PLAWD BOD unanimously agreed to retain its current set of Officers, namely Director Nathanael Andres S. Bernabe Jr. as Chairperson, Director Reynaldo F. Paris as Vice-Chairperson, and Director Nancy C. Dela Cruz as Secretary;

**WHEREAS**, there is a need for a PLAWD BOD Resolution delegating the authority to Chairperson Bernabe, and in his absence, Vice-Chairperson Paris, to modify PLAWD's APP and PPMP for CY 2026, in case the modifications to be approved exceed Php100,000.00 but not more than Php1,000,000.00 per item, effective on 01 January 2026;

**NOW, THEREFORE, BE IT RESOLVED**, as it is **HEREBY RESOLVED**, do hereby delegate the authority to Plaridel Water District (PLAWD) Board of Directors (BOD) Chairperson Nathanael Andres S. Bernabe Jr., and in his absence, PLAWD BOD Vice-Chairperson Reynaldo F. Paris, for and on behalf of the Head of the Procuring Entity (HoPE), to modify PLAWD's Annual Procurement Plan (APP) and the Project Procurement Management Plan (PPMP) for the calendar year (CY) 2026, in case the modifications to be approved exceed Php100,000.00 but not more than Php1,000,000.00 per item, effective on 01 January 2026;

**RESOLVED FURTHER**, that PLAWD BOD Chairperson Bernabe, and in his absence, PLAWD BOD Vice-Chairperson Paris, for and on behalf of the HoPE, shall be authorized to approve modifications to PLAWD's APP and PPMP for CY 2026 not to exceed Php100,000.00 per item effective on 01 January 2026, **only if** in case the PLAWD's Interim General Manager, and in her absence, the designated Officer-in-Charge or OIC, exceeds the limit of Php150,000.00 in total per month;

**RESOLVED FURTHER**, that all Resolutions previously issued by the PLAWD BOD similar to the aforementioned Resolution shall likewise be superseded, revised, and/or amended;

**RESOLVED FINALLY**, that the aforementioned Resolution shall likewise be given retroactive effect starting 01 January 2026.

**APPROVED** this 26<sup>th</sup> day of August 2026.



**NATHANAEL ANDRES S. BERNABE JR.**  
Chairperson



**ATTY. REYNALDO F. PARIS**  
Vice-Chairperson



**NANCY C. DELA CRUZ**  
Secretary



**ENGR. FERDINAND R. MAGSAKAY**  
Director/Member



**ENGR. RAFAEL JUDE R. VINTA**  
Director/Member